



Remediation Services Division  
Manager: *Hall*  
Team Leader: *Wijaya*  
AI #: *1275*  
EMPO Task #: *242 9032*  
Desk Copy File Room: *AS*

Shaw Environmental & Infrastructure, Inc.

4171 Essen Lane  
Baton Rouge, LA  
225 932-2500  
FAX: 225-987-7300

*Rec  
6/23/7*


Shaw Environmental & Infrastructure, Inc.

May 18, 2007

Project No.: 123926  
HAND DELIVERED

Mr. Keith Casanova, Administrator  
Remediation Services Division  
Department of Environmental Quality  
P. O. Box 82178  
Baton Rouge, LA 70884-2282

RE: Monthly Report – March 2007  
7700 Earhart Boulevard Facility  
New Orleans, Louisiana  
Agency Interest Number 1275



Dear Mr. Casanova:

On behalf of T H Agriculture and Nutrition, L.L.C. (THAN) and Elementis Chemicals, Inc (Elementis – formerly Harcos Chemicals, Inc.), Shaw Environmental & Infrastructure, Inc. is submitting this monthly project status report for the month of March.

Should you have any question please contact me at (225) 987-7326.


Sincerely,  
Shaw Environmental & Infrastructure, Inc.

*Kenneth P. Romero*

Kenneth P. Romero, PG  
Project Manager

cc: Mr. Larry LeJeune – LDAF (2 copies)  
Mr. Jack Cleary – Project Realty (1 copy)  
Mr. Dwayne Johnson - Kean, Miller, et al. (1 copy)  
Mr. Mike Potts – Environ (1 copy)  
Project Files – (2 copies)

LDEQ RECEIPT  
2007 MAY 22 PM 4 08



# Monthly Project Status Report

PERIOD: MARCH 2007

PREPARED BY: SHAW ENVIRONMENTAL & INFRASTRUCTURE, INC.  
7700 EARHART BLVD. FACILITY  
NEW ORLEANS, LOUISIANA

## 1. Activities

Excavated Area 1-C and 1-D. Completed off-site storm drain cleaning.

## 2. Summary of Field Activities

### Week of 03/01/07:

- SEMS continued excavation in Area 1-C and 1-D.
- SEMS installed a new carbon unit on the air handling system.
- Shaw conducted confirmatory soil sampling and air monitoring using a photoionization detector (PID), as required.
- Clean Harbors removed full roll-off boxes for transportation to the TSD facilities and delivered additional empty containers.
- Clean Harbors transported five thousand (5,000) gallons of contact water to Deer Park, TX.

### Week of 03/05/07:

- SEMS completed excavation in Area 1-C and moved the ERAB further over Area 1-D to continue excavation.
- Shaw conducted confirmatory soil sampling and air monitoring using a PID, as required.
- Clean Harbors removed full roll-off boxes for transportation to the TSD facilities and delivered additional empty containers.
- Surveyors documented excavation limits and sampling locations in Area 1-C and 1-D.
- ICI removed full roll-off boxes for transportation to the River Birch disposal facility.
- Clean Harbors transported fifteen thousand (15,000) gallons of contact water to Deer Park, TX.

### Week of 03/12/07:

- ICI began and completed the storm drain cleaning on the last section of Lowerline Street.
- Shaw conducted confirmatory soil sampling and air monitoring using a PID, as required.
- In addition to the normal daily air monitoring, Shaw collected air samples using SUMMA canisters, both inside and outside of the ERAB, for analysis.
- Clean Harbors transported fifteen thousand (15,000) gallons of contact water to Deer Park, TX.
- Clean Harbors removed full roll-off boxes for transportation to the TSD facilities and delivered additional empty containers.

**Week of 03/19/07:**

- Surveyors documented excavation limits and sampling location in Area 1-D.
- SEMS began backfilling Area 1-D with the exception of the northern most section.
- SEMS over excavated the northern most section of Area 1-D.
- Clean Harbors removed full roll-off boxes for transportation to the TSD facilities and delivered additional empty containers.
- Shaw conducted air monitoring, as required.

**Week of 03/26/07:**

- SEMS continued the excavation in the northern most section of Area 1-D.
- Shaw conducted confirmatory soil sampling and air monitoring using a PID.
- Clean Harbors removed ten thousand (10,000) gallons of contact water to Deer Park, TX.
- ICI removed full roll-off boxes for transportation to the River Birch disposal facility.
- Surveyors documented excavation limits and sampling location in Area 1-D.
- Clean Harbors removed full roll-off boxes for transportation to the TSD facilities and delivered additional empty containers.

**3. Summary of Sampling and Analysis During this Reporting Period**

- Air sampling was performed in accordance with the plan.
- Confirmatory soil sampling was conducted to confirm excavation was completed to the proper extent.
- Surveying was conducted to document the limits of excavation and soil sampling locations.

**4. Summary of Changes Made During this Reporting Period**

- None.

**5. Summary of Problems During this Reporting Period And Resolution**

- None.

**6. Waste Shipments**

- Sixty-three (63) roll-off boxes of soil were shipped to Deer Park, TX for incineration.
- Thirteen (13) roll-off boxes of debris were shipped to Lone Mountain, OK for microencapsulation.
- Thirty thousand (30,000) gallons of liquids were shipped to Deer Park, TX for incineration.
- Four (4) roll-off boxes of limestone and asphalt were shipped to the River Birch Landfill.

**7. Projected Work for Next Reporting Period (April 2007)**

- Continue soil and underground facilities removal.

**8. Other**

- None.

**9. Site Visitors**

- LDEQ personnel present weekly.

**Location:** New Orleans, Louisiana

**Photographer:** Shaw

**Project No.:** 123926

**Client:** THAN

**Date:** March 2007

**Direction:**

**Description:**

ERAB moved from clean, excavated area over next excavation location.



**Direction:**

**Description:**

Truck weighing before it leaves site for transportation to disposal facility.



**Location:** New Orleans, Louisiana

**Photographer:** Shaw

**Project No.:** 123926

**Client:** THAN

**Date:** March 2007

**Direction:**

**Description:**

Storm drain line cleaning.



**Direction:**

**Description:**

Inside drain line after cleaning.

