

DRAFT - DISCHARGE UPDATE REPORT

Project: Temple-Inland Bogalusa Mill
Project Location: Bogalusa, Louisiana
Report Prepared By: Ed Cote
Date: August 30, 2011
Status of Report: Complete as of 9:00 AM, August 31 pending additional analyses

Weather Conditions: AM: fair/sunny PM: fair/sunny
Temperature: Max. 99°F
Cloud Cover: (Yes) (No)
Precipitation: (Yes) (No)

Discharge:
Beginning Time: 11:28 AM
Ending Time: 6:46 PM
Discharge Stoppage: No

Reason for Stoppage:
Description:

Activities, Remarks:

- Discharge began at 11:28 am from the west weir at approximately 5.95 MGD flowrate with goal of discharging 2.0 MG before 7 PM.
- Outfall monitoring was conducted in accordance with approved plan
- pH of discharge was within acceptable range
- ARCADIS assisted Temple-Inland with weir adjustments to maintain target flow
- A total of 1.15 MG was discharged

Problems/Deficiencies/Corrective Actions:

- None

Samples Taken / Results:

- Samples collected per frequencies indicated in Table 1 of approved Discharge Plan and results (to time indicated in above status) presented in attached table.

Calibration Records on Field Testing Equipment

- Outfall online pH and conductivity meters calibrated by Temple-Inland
- EBS sampling meters calibrated prior to start of discharge

Oversight/Visitors

- LDEQ representatives on site
- ISCO flow meter vendor representative
- EBS Sampling Laboratory