

KATRINA DEBRIS MISSION (LA)

Parish / Community	Assigned as a USACE Mission	Estimated Debris Total (CY)	% Complete	Total Debris Hauled To Date (CY)	Debris Remaining to be Hauled (CY) under Current Missions	Hauled Last 24 Hours (CY)	Reduced To Date (Approx CY)	Reduced Last 24 Hours (CY)	Of quantity removed, C&D Landfill Final Disposal (CY)
Ascension	X	26,086	100%	26,086	0	0	0	0	0
Jefferson #	X	3,400,000	89%	3,011,457	388,543	7,042	292,119	0	1,970,256
Lafourche	X	225,000	103%	231,842	(6,842)	73	58,300	0	55,895
Livingston	X	35,000	199%	69,701	(34,701)	901	383	0	2,400
Orleans North*	X	9,174,000	43%	3,910,275	5,263,725	26,144	175,662	0	3,217,219
Orleans South*	X	5,826,000	32%	1,881,074	3,944,926	12,607	456,459	0	1,465,539
Plaquemines	X	800,000	49%	394,195	405,805	2,849	25,786	0	342,901
St. Bernard - No Mission		4,000,000							
St. Charles	X	195,000	112%	218,716	(23,716)	573	59,970	0	53,426
St. Helena	X	20,000	95%	19,038	962	0	0	0	0
St. James	X	19,868	100%	19,868	0	0	8,400	0	0
St. John	X	30,000	99%	29,615	385	0	6,893	0	4,683
St. Tammany Parish - No Mission		1,869,000							
Covington	X	335,000	110%	368,794	(33,794)	153	65,908	0	20,052
Mandeville	X	275,000	98%	270,000	5,000	2,543	25,000	0	34,814
Slidell	X	900,000	99%	887,950	12,050	3,697	86,140	0	462,596
Pearl River	X	70,000	113%	79,072	(9,072)	96	5,482	0	5,722
Sun	X	45,000	115%	51,758	(6,758)	472	0	0	0
Folsom	X	23,000	110%	25,414	(2,414)	0	451	0	170
Tangipahoa	X	320,000	135%	433,093	(113,093)	2,363	9,200	0	786
Washington - No Mission		180,000							
Total		21,718,954	54.9%	11,927,948	9,791,006	59,513	1,276,153	0	7,636,459

Ascension Parish is complete and has been closed out
 St James Parish is complete - awaiting closeout

The cities of Kenner and Gretna are not included in the mission.

* Estimated Debris Totals were revised based on field data. Also, quantities are currently being revised in Orleans Parish. This process may take several days as field personnel evaluate the area.

Red numbers will be resolved in coordination with FEMA.

HURRICANE RITA DEBRIS MISSION (LA)

Parish / Community	Assigned as a USACE Mission	Estimated Debris Total (CY)	% Complete	Total Debris Hauled To Date (CY)	Debris Remaining to be Hauled (CY) under Current Missions	Hauled Last 24 Hours (CY)	Reduced To Date (Approx CY)	Reduced Last 24 Hours (CY)	Of quantity removed, C&D Landfill Final Disposal (CY)
Calcasieu	X	5,300,000	73%	3,857,701	1,442,299	9,422	2,908,259	9,107	404,159
Cameron	X	500,000	87%	434,571	65,429	6,450	0	0	434,571
Lafayette	X	150,000	84%	126,296	23,704	0	0	0	0
Vermilion	X	200,000	130%	260,613	(60,613)	788	0	0	206,812
Beauregard	X	63,000	178%	112,015	(49,015)	0	0	0	5,781
Jefferson Davis	X	45,000	150%	67,661	(22,661)	0	0	0	29,559
Terrebonne	X	140,000	99%	138,365	1,635	95	0	0	77,114
St. Landry	X	25,000	100%	17,290	7,710	0	0	0	17,290
Allen	X	25,000	200%	49,947	(24,947)	1,015	42,640	1,015	1,793
Vernon		5,000	0%	0	5,000	0	0	0	0
Total		6,448,000	77.8%	5,064,459	1,383,541	17,770	2,950,899	10,122	1,177,079

Vernon Parish has declined USACE assistance

* Estimated debris total has been revised based on field data

Red numbers will be resolved in coordination with FEMA.